
ROOT PROTECTION PLAN FOR HEDGEROWS AND MANURE TREES

Erection of a 32,000 Free Range Poultry unit, erection of feed silos, creation of vehicular access together with all other associated works

At

Frowen Farm

Login, Whitland, Carmarthenshire, SA34 0TP

Prepared for Anthony and Fairclough



land & property
professionals

Roger Parry & Partners LLP

www.rogerparry.net

richard@rogerparry.net

Tel: 01691 655334

V1 October 2020

1. INTRODUCTION

The purpose of this report is to detail the Arboriculture Method Statement and Tree Protection Plan as a result of the proposals at Frowen Farm to erect a free range poultry unit, erection of feed bins, creation of vehicular access together with all other associated works.

The report seeks to ensure the safe and healthy retention of all trees surrounding the development proposed.

2. PROPOSAL

- a) The Root protection area for the surrounding trees and hedgerows will be established by the project site manager, based on the width of the established trees, and the height of the hedgerow. The Root protection area shall be designed to protect at least a functional minimum of tree root mass to ensure that the trees all survive the construction process.
- b) It is the responsibility of everyone engaged in the construction process to respect the tree protection measures and observe the necessary precautions within and adjacent to them.
- c) Within the tree protection fencing there shall be;
 - no mechanical excavation;
 - no excavation by any other means;
 - no hand digging;
 - no ground level changes;
 - no storage of materials;
 - no storage or handling of any chemicals.
- d) No vehicular access within the root protection areas.
- e) No development within 5metres of an existing, established hedgerow.